

The following information must be fully completed and forwarded to your local Liebert sales office to establish your equipment warranty.

Installer	Address_			
	_			
Owner	Address_			
Owner e-mail address	_ 			
Date of Installation:				
Was the unit received in good condition?	☐ Yes	☐ No		
If no, was the carrier notified?	☐ Yes	☐ No		
Have the manuals been kept with unit?	☐ Yes	☐ No		
PRE-START-UP				
CW Serial Number:			_	
CW Model Number:				



WARNING

Arc flash and electric shock hazard. Open all local and remote electric power disconnect switches, verify with a voltmeter that power is off and wear personal protective equipment per NFPA 70E before working within the electric control enclosure or any hazardous voltage electric connection enclosure. Failure to comply can cause serious injury or death.

With the electric power t	to the unit OFF check the	e following items as noted:
☐ Internal piping clamps	tight and secure on Evapo	orator.
☐ Field piping properly s	supported and secure.	
ALL electrical connect Condenser/Drycooler.	ions are tight and properly	terminated on Evaporator and
☐ Equipment is installed	level.	
Remove all debris from	m unit area.	
	condensate pump, or gravites are open and clear of dir	ty drain connections are tight and rt and debris.
☐ Duct work is complete	e, and secured. (If Applicat	ble)
☐ Verify Proper Water/G	Slycol Maintenance/Treatme	ent has been performed.
☐ Yes ☐ N	o (if no, conformation avail	lable please inform end user)
☐ Strainers ☐ Sh	nut off valves	
Filters are installed	in the unit?	
Filter Size	Quantity	
Forward Curve Fan		
☐ Blower drive system ro	otates freely and belts are p	properly aligned and tensioned
Main fan HP	Voltage	Belt Size
Motor Sheave	Fan Pulley	
EC Fan		
☐ EC plug fan Assembli	es tight and secured?	
☐ EC plug Fan secured	in UP position?	
☐ EC plug Fan secured	in Down position?	
☐ Jack secured in holder	r?	
EC Plug Fan HP.	Voltage	

Evaporator Inspection



WARNING

Risk of electric shock, contact with high speed moving parts and hot surfaces, Can cause serious injury or death. Use extreme caution when working inside the unit cabinet of an energized unit near bare live hazardous voltage terminals, high speed moving parts such as blower wheels and shafts, pulleys, belts, EC fan blades and hot surfaces such as motors, heater elements, hot gas lines, and humidifier bulbs

1. Cł	neck voltage at discon	nect and record.	
L1	-L2	L2-L3	L1-L3
			nnect switches. Verify with a voltmete s the marked unit voltage rating.
Arc flance flanc	70E before working ge electric connection	within the electric con enclosure. Use ex	sonal protective equipment per ontrol enclosure or any hazardous treme caution when checking the ure to comply can cause serious
•		out source to unit. <u>D</u>	se meter. If phasing is incorrect, o not change any unit or
sho			for proper output. (Secondary voltage under load, change tap if necessary).
4. Red	cord iCOM Software V	ersion:	
NOTE	: The software version Menus.	on is located in the Net	twork Menu that is located in Service
NOTE	•	each component by u ce Menus on the iCOI	tilizing the Service Menu that is M Control.
5. En	able Manual Mode.		

6. Enable Fans	and record Main Fan a	mperage.	
L1	L2	L3	Fuse
L1	L2	L3	Fuse
L1	L2	L3	Fuse
7. Enable Rehea	ats and record amperaç	ge. Disable Reheat	ts after test.
RHT1	/ RHT2	_/ RHT3	/ Fuse
	with Infrared humidifie ater level and adjust hi		er before turning on the per operation.
	difier and record ampe difier after test.	rage. Check for lea	ks at all piping connections.
injury or death. voltage termina	shock and contact wi Use extreme caution Is or energized humic	when working nea difier bulbs.	oarts, can cause serious ar bare live hazardous
L1	L2	L3	Fuse
leaks at all p WARNIN Risk of electric injury or death. voltage termina condensate pur	IG shock and contact wi Use extreme caution Is or the energized co	ith hot motor surfa when working nea ondensate pump n n terminal cover. I	aces, Can cause serious ar bare live hazardous notor. Do not remove the Jse extreme caution and do
L1	L2	Fus	e
Chilled Water V	<u>alve</u>		
Set 3P 1/2 Open to C		Check for full valve	e travel. Set 3P 1/2 Actuator
	2 Actuator Close to On Close to Off.	. Check for comple	ete valve closure. Set 3P 1/2
☐ Check for	leaks at all piping con	nections.	

NOTE: Adjust all set-points for proper operation after testing.

Your Start-up is now complete.

Your input is important to us. Did you encounter any factory or field issues? If YES, please check the YES box and supply detailed description below. If NO, please check the NO box; however please feel free to provide any additional comments or suggestions.

YES NO

Comments:

IMPORTANT:

(Please print name)

START-UP DATE

PHONE #

This form must be properly completed and returned to your local Liebert Sales office. If you do not know who your local Liebert sales office is, call 1-800-Liebert or check our website at:

https://www.vertivco.com/en-us/products/brands/liebert/

PERFORMED BY _____

COMPANY